

23 FEB 1971

MEMORANDUM FOR THE RECORD

SUBJECT: Power Testing, 28 February 1971

1. Preliminary acceptance testing of the new 2500 KW generator is being conducted on 28 February between the hours of 0900 - 1200. These tests will not entail a power outage, however, power transients may develop during these times.

2. Final acceptance testing is tentatively scheduled for 7 March. Additional correspondence concerning this test will be distributed in the near future.

3. For further information please contact Chief, Headquarters Engineering Branch, extension 7543.



25X1A

Chief

Headquarters Engineering Branch, RECD/OL

Distribution:

D/L ✓

C/RECD/OL

OCS/DDS&T

FMSAC/DDS&T

OEL/DDS&T

RID/DDP

CRS/DDI

C/DO MCA/OC

C/TFB/LSD/OL

C/BSB/OS

GSA Bldgs Manager

OL 1 0999

SECRET



SECRET

23 FEB 1971

MEMORANDUM FOR THE RECORD

SUBJECT: Electrical Testing and Power Outage Scheduled for Sunday,  
7 March 1971

1. Electrical generating equipment designed to provide an automatic power back up capability for the Headquarters Building in the event of commercial power outage has been installed. Before this equipment can be placed in standby readiness for these emergencies, acceptance procedures must be planned and implemented to ascertain that the unit is capable of all required functions with high reliability. In order to complete the acceptance procedure, interruptions in commercial power will be required.
2. Three interruptions are planned each lasting from 90 seconds to several minutes depending on the success of equipment components to function in the proper sequence prescribed for correct operation. The first interruption of power will commence at 1000 hours, the second interruption at 1200 hours, and the third interruption at 1500 hours.
3. On 12 January 1971 the Headquarters complex experienced the first of a planned and continuing sequence of power system tests scheduled for the second Tuesday of every month. With the exception of the frantic power system, each of the three interruptions scheduled for 7 March will affect the Headquarters complex in generally the same manner as the test of 12 January 1971. There will be no interruption of power flow on the frantic system during the 7 March testing procedures.
4. The attachments contain pertinent details concerning the specifics of the 7 March tests.
5. Upon successful completion of the acceptance testing procedures the equipment manufacturer is responsible to provide two weeks of operator training. The academic portion of this training will be conducted during the five working days. Actual operation of the equipment, to supplement the academic training, is scheduled for 14 March and 21 March between the hours of 0900 and 1200. No outages are required for these training procedures. However, there is an increased probability of voltage or frequency transients due to operator error or equipment failure. In addition, there exist various combinations of equipment failures and/or errors which could culminate in a momentary power interruption. In the unlikely event a power interruption is suffered, the damage and inconvenience will be minimized through close coordination between all special use activities and representatives of HEB.

SECRET

GROUP 1  
Excluded from automatic

**SECRET**

SUBJECT: Electrical Testing and Power Outage Scheduled for Sunday, 7 March 1971

6. This testing may be cancelled or postponed by telephoning Chief, Headquarters Engineering Branch, RECD/OL, extension 6550, prior to commencement.

25X1A

Chief

Headquarters Engineering Branch, RECD/OL

Atts

Distribution:

D/L, w/atts  
C/RECD/OL, w/atts ✓  
C/LSD/OL, w/atts  
C/TFB/LSD/OL, w/atts  
DDCI, w/atts  
DDI, w/atts  
DD/S&T, w/atts  
DDP, w/atts  
DDS, w/atts  
ONE, w/atts

AO/DCI, w/atts  
C/Ops Center/OCI, w/atts  
C/DO MCA/OC, w/atts  
C/BSB/OS, w/atts  
Cable Secretariat, w/atts  
OIG, w/atts  
OGC, w/atts  
OLC, w/atts  
OPPB, w/atts  
GSA Bldgs. Manager, w/att 1 only

**SECRET**